



**West Visayas State University**

(Formerly Iloilo Normal School)  
**CAMPUS PHYSICAL PLANNING OFFICE**  
 Luna St., La Paz, Iloilo City 5000  
 Iloilo, Philippines


\* Trunkline: (063) (033) 320-0870 loc 1131 \* Telefax No.: (033) 320-0879  
 \* Website: [www.wvsu.edu.ph](http://www.wvsu.edu.ph) \* Email Address: [cppo@wvsu.edu.ph](mailto:cppo@wvsu.edu.ph)




**Consolidated Quarterly Report on Government Projects/Programs/Activities  
 For the 4TH Quarter, CY 2022**


Agency / Address	Project/Program/Activity Name	Project Description	Contractor/Supplier	TIN of Contractor / Supplier	Net Financial Contracting Capacity (NFCC) of Contractor/Supplier	Location	Total Cost of the Project	Duration of the Project		Funding Source	Date Started	No. of Extension (CD)	No. of Extension	Target Completion Date	Project Status as of January 15, 2023		Date Completed (M/D/YR)	REMARKS (Project Status)
								Original	Actual for Completed Project						% of Completion (Actual)	Total Cost Incurred to Date		
<b>A. CAPITAL OUTLAY GAA Fund 101</b>																		
	1. Construction of URGP Building	Phase 1, complete ground floor for printing press, URGP office, book store, machine room, with 3rd floor slabs, unfinished façade	FLT Enterprises	180-351-900-000	896,784,617.00	WVSU, Main	19,814,225.75 21,765,849.79	210 CD		F - 164	Nov. 06, 2020	279.00	9.00	03/06/2021 14/08/2021 01/02/2022 09/03/2022 09/05/2022	100.00%	20,194,461.45	06/22/2022	Completed project, Billing on process
	2. Academic Building 2 (College of Dentistry Building)	Phase 1, complete ground floor for classrooms, offices, with 3rd floor slab	G. Uy Construction	914-555-483-000	585,983,944.13	WVSU, Main	50,925,688.45	240 CD	461 CD	F - 101	21-Jun-2021	221.00	10.00	15/02/2022 26/04/2022 22/05/2022 24/09/2022	100.00%	45,964,995.37	2-Dec-2022	Completed
	3. WVSU Multi-Purpose Gymnasium	Foundation and structural components of the building	F. GURREA Construction, Inc.	002-006-594-000	11,068,551,486.12	WVSU, Main	48,985,573.39	300 CD		F - 164	25-Jun-2021			21-Apr-2022	1.00%	7,347,836.01		Suspended project due to revision of plans w/ claim of 15% advance payment
	4. Renovation of Administration and Records Building	Rehabilitation of Admin rooms at the second floor and glass partition of the records office	Sky Builders Construction and Supply	174-214-837-000	117,800,223.61	WVSU, Main	578,837.52	45 CD	83 CD	F - 164	2-Nov-2021	38.00	3.00	16/12/2021 23/01/2022	100.00%	578,837.52	03/12/2022 23/01/2022	Completed
	5. Various Civil Works - Lot I - Expansion of Administration Building (Left Wing)	2 storey Expansion of the Main building for HRMO, BAC and Procurement offices	3rd Dragon Builders Innovation	273-410-105-000	234,781,550.10	WVSU, Main	3,646,182.88 4,010,800.00	180 CD 230 CD 270 CD		F - 164	1-Dec-2021	80.00	4.00	02/06/2022 22/07/2022 31/08/2022	100.00%	1,110,841.74	9/20/2022	Completed
	6. Various Civil Works - Lot II - Renovation of Administration Building Restrooms	Renovation of the 2nd and 2nd floor restrooms of the Admin. Bldg.	Urbancon Builders and Supply	935-174-490-000	304,427,032.55	WVSU, Main	2,528,886.45 2,757,118.15	90 CD 146 CD	116 CD	F - 164	6-Dec-2021	26.00	2.00	06/03/2022 22/03/2022 16/05/2022	100.00%	692,925.70	6/13/2022	Completed
	7. Repair of Dance Studio Flooring of University Cultural Activities	Repair of flooring and damaged walls, doors	Urbancon Builders and Supply	935-174-490-000	304,427,032.55	WVSU, Main	348,048.32	60 CD	60 CD	F - 164	13-Dec-2021			11-Feb-2022	100.00%	348,048.32	11-Feb-2022	COMPLETED, Billing on process
	8. Replacement and Repair of Glass Door and Windows of Dance Studio	Replacement of damaged glass works	Urbancon Builders and Supply	935-174-490-000	304,427,032.55	WVSU, Main	97,220.20	60 CD	57 CD	F - 164	13-Dec-2021			11-Feb-2022	100.00%	97,220.20	8-Feb-2022	COMPLETED, Billing on process
	9. Rehabilitation of Road and Drainage	Rehabilitation of roads and drainage, with concrete pavement and paver blocks pedestrian walk	Sky Builders Construction and Supply	174-214-837-000	117,513,947.43	WVSU, Main	4,069,501.01 4,476,450.00	120 CD 177 CD	177 CD	F - 164	17-Dec-2021	57.00	2.00	16/04/2022 12/06/2022	100.00%	610,425.15	7-Nov-2022	Completed
	10. Construction of GTBI Building Concrete Fire Escape Staircase	Concrete covering and staircase of the fire escape of the GTBIF	3rd Dragon Builders Innovation	273-410-105-000	231,534,857.12	WVSU, Main	1,390,794.51 1,529,873.96	120 CD 170 CD 185 CD	185 CD	F - 164	5-Jan-2022	65.00	3.00	05/05/2022 24/06/2022 09/07/2022	100.00%	457,915.06	9-Jul-2022	Completed
	11. Clinical Skills Laboratory of WVSU College of Medicine Phase I	Phase 1, complete structural up to the 4th floor with 1 complete floor, unfinished façade	Steven Construction and Supply	142-705-635-000	4,176,163,614.45	WVSU, Main	35,470,404.88	240 CD		GAA 2021	10-Jan-2022	340.00	2.00	07/09/2022 04/04/2023	37.28%	2,660,280.37		On Going Project with 7.5% mobilization cost
	12. Increase in Carrying Capacity of the College of Medicine Annex Building III Phase 1	Phase 1, complete structural up to the 5th floor, with 2 complete floors, unfinished façade	Steven Construction and Supply	142-705-635-000	4,176,163,614.45	WVSU, Main	45,719,242.88	240 CD		GAA 2021	10-Jan-2022	45.00	1.00	07/09/2022 22/10/2022	71.98%	3,428,943.22		On Going Project with 7.5% mobilization cost
	13. Various Civil Works (Lot I - Repair of Various Main Campus Buildings (Ceiling Eaves & G.I. Gutters) Lot II - Construction of Generator House Extension	Repair of damaged roofing and ceiling eaves, ceiling of various buildings due to typhoon	NGP CONSTRUCTION	150-222-374-493-000	493,655,218.33	WVSU, Main	Lot I - 1,487,557.89 and Lot II - 209,163.61	60CD - Lot I and 45CD Lot II	100 52	F-164	June 06, 2022	40 for lot I 7 for lot II	2 for Lot I 1 for Lot II	8/5/2022 - Lot I, 14/09/2022; Lot II - July 01, 2022, 08/07/2022	100%/ 100%	1,636,062.11 209,163.61	9/14/2022 7/8/2022	Completed
	14. Additional works for Expansion of Administration Building	Additional works at the interior of the existing area of the HRMO office, Procurement office, and BAC Office	S'S Construction & Supply	917-784-068-000	382,957,977.46	WVSU, Main	1,007,608.04	100 CD	135 CD	F-164	Aug. 31, 2022	35 CD	2.00	Dec. 09, 2022 Jan.13,2023	100.00%			For Completion
	15. Construction of URGP Building Phase II	Exterior works, walls and roofing, 2nd floor windows	Acamada Builders and Construction Supply	159-557-698-001	269,713,111.14	WVSU, Main	6,903,523.21	150 CD		F-165	Oct.14,2022			Mar. 12,2023	59.08%	4,078,768.52		On-going
	16. Construction of CBM Hot and Cold Kitchen Complex	Interior Works of Hot & Cold Kitchen, including works at cafeteria	Urbancon Builders and Supply	935-174-490-000	309,380,198.55	WVSU, Main	3,666,666.66	90 CD		F-166	Nov.24,2022	80 CD		Feb.22,2023	1.00%			On-going

Agency / Address	Project/Program/Activity Name	Project Description	Contractor/Supplier	TIN of Contractor / Supplier	Net Financial Contracting Capacity (NFCC) of Contractor/Supplier	Location	Total Cost of the Project	Duration of the Project		Funding Source	Date Started	No. of Extension (CD)	No. of Extension	Target Completion Date	Project Status as of January 15, 2023		Date Completed (M/D/YR)	REMARKS (Project Status)
								Original	Actual for Completed Project						% of Completion (Actual)	Total Cost Incurred to Date		
	16. Various repair works at the College of Medicine Building	Interior repair Works	Steven Construction and Supply	142-705-635-000	4,176,163,614.45	WVSU, Main	879,105.79	100	CCD	F-167	Oct.27,2022			Feb. 4,2023	72.95%	641,340.25		On-going

Prepared by:  
  
**AR. GERARD L. IBANEZ, UAP**  
 OIC Head, Campus Physical Planning Office

Noted:  
  
**WILHELM P. CERBO Ed. D.**  
 Director, Planning and Development Office

Approved:  
  
**JOSELITO F. VILLARUZ, M.D., Ph.D., FPPS**  
 SUC President IV

  
**MA. ASUNCION CHRISTINE V. DEQUILLA, Ph.D**  
 Vice President for Academic Affairs  
 OIC PRESIDENT  
 FEB 07 2023