



West Visayas State University

(Formerly Iloilo Normal School)
CAMPUS PHYSICAL PLANNING OFFICE
 Luna St., La Paz, Iloilo City 5000
 Iloilo, Philippines

* Trunkline: (083) (033) 320-0870 loc 1131 * Telefax No.: (033) 320-0879
 * Website: www.wvsu.edu.ph * Email Address: cspp@wvsu.edu.ph



Consolidated Report on-going Government Projects/Programs/Activities

as of 1st Quarter, ~~2022~~ **4th Qtr. 2023**

Location: WVSU, Main Campus

Project/Program/Activity Name	Project Description	Contractor/Supplier	Total Cost of the Project (ABC)	Total Cost of the Project	Duration of the Project		Funding Source	Date Started	No. of Extension (CD)	No. of Extension	Target Completion Date	Project Status as of December 31, 2023		Date Completed	REMARKS (Project Status)
					Original	Actual for Completed Project						% of Completion (Actual)	Total Cost Incurred to Date		
Construction of URGP Building, Phase 3	Interior walls and windows at 2nd floor, tile works, electrical, mechanical	IJO/PA Construction	8,500,000.00	5,960,721.59	200.00		F - 164	20-Dec-2023	-	-	05/07/2024	3.00%			on-going w/ claim of 15% advance payment
WVSU Multi-Purpose Gymnasium	Foundation and structural components of the building	F. GURREA Construction, Inc.	50,000,000.00	48,985,573.39	300 CD		F - 164	25-Jun-2021	602.00	1	21/04/2022 14/12/2023 12/02/2024	14.62%	7,347,835.01		on-going w/ claim of 15% advance payment
Clinical Skills Laboratory of WVSU College of Medicine Phase I	Phase 1, complete structural up to the 4th floor with 1 complete floor, unfinished façade	Steven Construction and Supply	40,000,000.00	35,470,404.88	240 CD		GAA 2021	10-Jan-2022	340.00	3	07/09/2022 04/04/2023	98.00%	24,186,465.3 28,589,480.14		On Going Project with 7.5% mobilization cost
Increase in Carrying Capacity of the College of Medicine Annex Building III Phase 1	Phase 1, complete structural up to the 5th floor, with 2 complete floors, unfinished façade	Steven Construction and Supply	46,000,000.00	45,719,242.88	240 CD		GAA 2021	10-Jan-2022	465.00	10	07/09/2022 22/10/2022	94.67%	42,264,800 43,547,886.76		On Going Project with 7.5% mobilization cost
Academic Building 2 (College of Dentistry Building) Phase 2	2nd, 3rd floor exterior walls, roofing frame roofing	Firsi Makeen	25,000,000.00	20,600,000.00	240CD		F-101	13-Mar-2023			11-Aug-2023	75.00%	11,458,480 12,094,793.61		on-going w/ claim of 15% advance payment

Prepared by:

AR. GÉRARD L. IBÁÑEZ
 O/ Campus Physical Planning Office

Noted:

WILHELM P. CERBO Ed. D.
 Director, Planning and Development Office

Approved:

JOSELITO F. VILLARUZ, M.D., Ph.D., FPPS
 SUC President IV