

WEST VISAYAS STATE UNIVERSITY - JANIUAY CAMPUS

Janiuay, Iloilo

Quarterly Report on Government Projects/Programs/Activities

For the 1st Quarter, CY 2017



Project/Program/Activity Name	Implementing Unit/Office or Division	Location	Total Cost	Project Duration		No. of Extensions	Contractor/Supplier	Mode of Procurement	Funding Source	Project Status as of SEPTEMBER 30, 2016		Brief Description of the Project (include information whether Posted or not Posted)
				Date Started	Target Completion Date					% of Completion	Total Cost Incurred to Date	
Construction of Hot & Cold kitchen Laboratory of the SOHRST (PP#2016-007)	Administration	WVSU-Janiuay	610,000.00	July 18, 2016	February 15, 2017	43 days	Chedmaryl Construction and Supplies	Public Bidding	Fund 164	100%	601,472.00	Date of Completion: February 10, 2017 Cost (LD on materials: P16,552.52)

Submitted by:

CHERRY ROSE R. CALAR
Accountant/II

Approved:

RAYMUND B. GEMORA, Ed.D.
Campus Administrator