



# West Visayas State University

(Formerly Iloilo Normal School)

CAMPUS PHYSICAL PLANNING OFFICE

Luna St., La Paz, Iloilo City 5000

Iloilo, Philippines

\* Trunkline: (063) (033) 320-0870 loc 1131 \* Telefax No.: (033) 320-0879

\* Website: [www.wvsu.edu.ph](http://www.wvsu.edu.ph) \* Email Address: [cppo@wvsu.edu.ph](mailto:cppo@wvsu.edu.ph)



## Consolidated Report on-going Government Projects/Programs/Activities as of 2nd Quarter CY 2026

Location: WVSU, Main Campus

Project/Program/Activity Name	Project Description	Contractor/Supplier	Total Cost of the Project (ABC)	Total Cost of the Project	Duration of the Project		Funding Source	Date Started	No. of Extension (e) / Suspension (s) (CD)	No. of Extension/ Suspension	Target Completion Date	Project Status as of June 31, 2026		Date Completed	REMARKS (Project Status)
					Original	Actual for Completed Project						% of Completion (Actual)	Total Cost Incurred to Date		
Second floor works at URGP/Commercial Building	Supply and Installation of Aircondition unit and waterproofing of 2F exterior wall	Urbancon Builders and Supply	1,025,581.56	792,850.56	45 CD		F-164	12-Jan-2026	7 (e)	1		100.00%	792,850.56	5-Mar-2026	Completed project
Feederline works from Powergouse MDS & MTS of the Increase in Carrying Capacity for Roxas Hall (Re-bidding)	Supply, installation, testing, and commissioning of feeder lines from the Powerhouse MDS to the MTS to increase the electrical carrying capacity of Roxas Hall.	SCR Construction	4,092,475.00	3,444,743.90	90 CD		F-164	19-Jan-2026	60(e) 46 (s)	2 1	28-Jul-2026	57.14%			Ongoing works
Construction of College of Medicine (COM) Skills Laboratory Skybridge	Construction of Skybridge connecting 2F of Skills Building to Roxas Hall	Urbancon Builders and Supply	2,000,000.00	1,976,808.45	90 CD		F-164	19-Jan-2026	39 (e) 84 (s)	2 1	19-Aug-2026	58.37%			Ongoing works
Construction of New Academic Building II (College of Dentistry) - Phase V	Completion of 3rd floor Prostho and Infirmary Wings and toilets	SCR Construction	10,000,000.00	9,217,283.90	300 CD		F-164	19-Dec-2025	33 (s)	-	17-Nov-2026	61.28%	4,398,710.89		Ongoing works
Enhancement and /or Support to College of Medicine	Completion works of the Clinical Skills Building to include GF, 2nd, 3f, 4th floor interior works, and exterior works and other engineering works	Rock 101 Construction and Supply	40,000,000.00	39,956,491.21	240 CD		F-101	20-Dec-2023	30 (s) 30(s) 30(e)	-	14-Nov-2024	100.00%	35,960,842.09	05/31/2025	Completed w/ claim of 15% advance payment, with LD
Increase in Carrying Capacity of the College of Medicine Annex Building III Phase II	Architectural and engineering works, exterior finishes, rehabilitation of Roxas Hall	ZTIM Construction and Supply	30,000,000.00	24,501,896.83	240 CD		F-101	10-Jan-24	30 (e) 60 (e) 129 (s)	2.00	11/05/2024 08/15/26	95.16%	15928233.0045 20,091,555.48		on-going w/ claim of 15% advance payment, with on-going processing of variation order #2 (with time extension); currently w/ suspended works, running LD
Infrastructure and Smart Campus Development	Roofing works at Student Center (installation of new structural roof trusses with pre-painted long span roofing, ceiling works)	Steven Construction and Supply	8,415,000.00	7,001,472.87	60 CD		F-101	10/1/2024	61 (e) 60 (s)	2 2	05/19/2024 11/08/2024 10/26/2025	100.00%	7,001,472.87	10/26/2025	Completed w/ claim of 15% advance payment, with LD
Rehabilitation of Roof and Ceiling at Student Center	Roofing works at Student Center (installation of new structural roof trusses with pre-painted long span roofing, ceiling works)	Urbancon Builders and Supply	4,250,000.00	3,047,828.47	90CD		F-164	17-Dec-2024	41 (s)	1.00	17/03/2025 27/04/2025	100.00%	3,047,828.47	04/27/2025	Completed w/ claim of 15% advance payment, with LD
Academic Building 3 (College of Dentistry Building) Phase 4	Interior works at 2nd floor, skills lab, simulation lab, 3rd floor	SCR Construction	10,000,000.00	8,495,750.00	210CD		F-164	11-Dec-24			09/07/2025 07/29/25	100.00%	8,495,750.00	07/29, 2025	Completed w/ claim of 15% advance payment, with LD
WVU Multi Purpose Dormitory (c/o DPWH)	Foundation and structural components of the building, implenting office c/o DPWH RO6	AD Pendon Const. & Supply	40,000,000.00	39,749,843.75	426 CD		DPWH GAA 2024	28-Jun-24			08/27/2025 11/12/2025	99.84%	c/o DPWH	c/o DPWH	Completed Civil work, remaining works includes processing of permits (DPWH implementation)

College of Law Building 1 (Package 2) (c/o DPWH)	Complete 4 storey building, implenting office c/o DPWH RO6	Nationstar Development Corp.	400,000,000.00	381,800,800.00	458 CD		DPWH GAA 2024	5-Mar-24	92 (e)		05/06/2025 20/10/2025 31/03/2026 27/07/2026	97.38%	c/o DPWH	c/o DPWH	On Going works, as to % reported by DPWH (DPWH implementation)
College of Law Building 2 (Package 1) (c/o DPWH)	Complete 4 storey building, implenting office c/o DPWH RO7	Nationstar Development Corp.	400,000,000.00	393,800,800.00	458 CD		WVSU GAA 2023	8-Jan-25			10/04/2026 05/08/2026 10/11/2026	42.96%	c/o DPWH	c/o DPWH	On Going works, as to % reported by DPWH (DPWH implementation)

**Consolidated Report on-going Government Projects/Programs/Activities  
as of 2nd Quarter CY 2026**

**Location: WVSU, Satellite Campuses**

**WVSU Janiuay Campus, WVSU Pototan Campus, WVSU Himamaylan City Campus**

Completion of 2F and 3F of the New Campus Library Building, Janiuay Campus	Completion of 2F and 3F	ZTIM Construction and Supply	25,000,000.00	20,485,562.91	180CD		F-101	30-Jan-25	105 (e) 215 (s)		13-Jun-26	52.35%	10,119,162.61		On-going project with liquidaed damages
Rehabilitation of WVSU Pototan Campus Library	Architectural and civil works on various locations of the building	SCR COnstruction	3,000,000.00	2,859,534.56	120CD		F-164	13-Jan-26	35 (e)		17-Jun-26	100.00%	1,835,125.86		Completed project; for final inspection
Construction of Academic Building 1 (Phase -II), WVSU, Himamaylan City Campus		Rock 101 Construction and Supply	60,000,000.00	52,710,889.86	180CD		F-101	14-Jan-26			13-Jul-26				Susepended project

Prepared by:

**AR. GERARD L. IBANEZ, UAP, EnP, PIEP**  
Head, Campus Physical Planning Office

Noted:

**REYMUÑO B. FLORES, DPA**  
Director, Planning and Development Office

Approved:

**JOSELITO F. VILLARUZ, M.D., Ph.D., FPPS**  
SUC President IV